



Memo

To: Mayor Jim Bowlin
Wildwood City Council Members

From: Mike Hartwig, Assistant City Engineer
Joe Vujnich, Director of Planning & Parks

Date: January 6, 2017

Re: Construction Project Updates

Following is an update on all active City construction projects. The Departments of Public Works and Planning/Parks will be available for any questions at the January 9, 2017 City Council Meeting.

Community Park Access Road Extension: The Department of Planning and Parks has provided a more detailed explanation of the progress being made toward completing the Phase Two component of the Wildwood Community Park in its Report #5, which will be the final of such. This report is included as a “For Information” Item in the City Council’s Work Session Agenda.

Al Foster Memorial Trailhead: The trailhead is open for use. The restroom facility has been delayed due to manufacturing issues, as previously noted in earlier updates, but is to be tentatively shipped to the property in January 2017. After the facility’s delivery, it will be installed and completed in the first quarter of 2017 by the contractor – Ideal Landscaping.

Pedestrian Bridge over Route 100: The contractor has been working on the foundation for the new pedestrian bridge in the median of Route 100 and also has begun to install the retaining walls on the north side of Route 100. They plan to continue work on the retaining walls on the north and south sides of Route 100 and continue with median foundation work over the next few weeks, weather permitting. The contractor intends to complete the foundations over the winter months while the structure is being fabricated. The project is expected to be completed by the end of the summer of 2017.

Fox Creek Road Bridge Replacement: The contractor has completed all of the work except for the aesthetic staining of the barrier walls and some miscellaneous clean-up work. They plan to stain the barrier walls in the early spring, when temperatures are warmer. Fox Creek Road was re-opened to traffic on December 23.

Caulks Creek Trunk Sewer Project by MSD: The contractor for MSD has completed the installation of the sewer mains along the northern project limits. They are currently installing the sewer mains on the

Planning Tomorrow Today

section along Strecker Road between McBride Pointe and south of Woodcliff Heights Drive and will continue this work over the winter as weather allows. The contractor and MSD have been notifying affected property owners in the work areas.

MH and JV